



## 2026 15<sup>th</sup> & Bailly Stormwater Basin Project Update #1 – 5/22/26

### What has happened this past week?

- Installation of traffic control, erosion control and trail edge protection.
- Removed select trees to prepare area for basin.



Above Left: Tree Removal



Above Center: Trail Closed Sign



Above Right: Onsite Equipment

### What is scheduled for next week?

- Begin excavation for stormwater basin.
- Begin hauling out excess soil.

**Note: Next week will likely be the most disruptive part of the project. Trucks have been informed to stay on collector streets (ie. Hwy 61, 15<sup>th</sup> St, Tyler St). Contractor anticipates hauling for approximately 3 days, weather permitting. The City understands this project is an inconvenience and appreciates your cooperation and patience as we install this basin to improve water quality in your area. Thank you!**

### Questions or Concerns?

- Project management services are being provided by the City's Engineering Department. Please call the Assistant City Engineer at (651) 480-2369 with project related questions and concerns.

### Spread the Word & Encourage Updates!

- Please make sure to share this information with your neighbors and tenants. Feel free to encourage them to obtain a copy of the Construction Update if they have not already done so! Typically, new updates are posted on Friday.
  - **Email**
    - Sign up for automatic email updates on the City website:  
<https://www.hastingsmn.gov/government-transparency/news-notice-and-publications/e-notices/>  
Click "15<sup>th</sup> & Bailly Stormwater Basin Project" and submit.
  - **City Website**
    - Project information, including weekly updates are posted here. Or simply search "City of Hastings MN 15<sup>th</sup> & Bailly Stormwater Basin Project"  
<https://www.hastingsmn.gov/home-living/streets-parking-and-transportation/construction-projects/>