

2025 Neighborhood Infrastructure Improvements Construction Update #5 – 6/27/2025

What has happened during the past week?

- Water main improvements were completed along 1st Street.
- Street removals were completed on Farm Street.
- Concrete curb and driveways were completed along Olive Street, Fraiser Street, 1st Place, and 1st Street West of Farm Street.
- Utility service replacements were completed on 1st Street.


What is scheduled for the week of June 30th?

- Sanitary sewer improvements on Farm Street will begin.
- Storm sewer improvements on 1st Street will continue.
- Street removals will begin on State Street and Prairie Street.
- Final testing on the temporary water main will be completed on Farm Street. We will begin switching residents to this temporary system. Impacted residents have received additional info via door hanger.
- Final testing on new water main will be completed on 1st Street. We will begin switching residents back from the temporary water system to the newly installed water main. Impacted residents will receive additional info via door hanger.
- No work will take place on the 4th of July Holiday.

Important Notes

- PLEASE DO NOT TOUCH the installed wooden stakes, as they are critical for construction.
- Please refrain from parking on streets under construction from 7 AM to 7 PM







Water Service Replacements

Questions or Concerns? Please Call the Hastings Engineering Department at (651) 480-2334

Spread the Word & Subscribe to E-Updates!

- Text Alerts Sign up for SMS text updates by texting 25STREETS to 651-349-9255
- Email Updates...... Sign up at www.hastingsmn.gov/enotify
- Website......www.hastingsmn.gov/2025Streets
- Printed Notices.......Watch for mailbox updates and door tags