



Central Water Treatment Plant Raw Watermain Project Construction Update #2 – 10/02/2025

What has happened during the past week?

- Watermain was installed along 7th Street from Forest Street to 300-feet east of Maple Street.
- Watermain was installed from Pine Street to River Street.

What is scheduled for the week of September 29th?

- Watermain installation will begin on 7th Street at River Street and progress to State Street.
- Crews will begin fusing and laying out watermain pipe to prepare for drilling watermain between Maple Street to Pine Street.

Important Notes

- PLEASE DO NOT TOUCH the installed wooden stakes, as they are critical for construction.
- Please refrain from parking on streets under construction from 7 AM to 7 PM.
- During construction hours (7 AM to 7 PM), access will be maintained but may be delayed.



Watermain Installation



Watermain Installation

Questions or Concerns? Please contact your Site Inspector, Jory Talberg at **(612) 289-1674**

Spread the Word & Subscribe to E-Updates!

- **Text Alerts**..... Sign up for SMS text updates by texting **CWTP** to **(651) 349-9255**
- **Email Updates** Sign up at www.hastingsmn.gov/enotify
- **Website**..... www.hastingsmn.gov/CWTP
- **Printed Notices**..... Watch for mailbox updates and door tags

Tips of the Week

- Please observe posted detour and warning signs.
- Slow down and watch for uneven surfaces.
- Stay alert! Watch for signs, equipment, and workers.
- When near construction, make eye contact with operators before proceeding.
- Please remind children to stay away from the construction site, equipment, and stockpiles of materials.
- Access through the site may change throughout the day as construction progresses; your patience is appreciated.