



2026 15th & Bailly Stormwater Basin Project Update #4 – 6/12/26

What has happened this past week?

- Continued excavation for stormwater basin.
- Graded side slopes on north end of the basin.

What is scheduled for next week?

- Continue excavation for stormwater basin.
- Continue hauling out excess soil.
- Installation of manhole structures

Note

- 1) Thank you for your patience as this project is moving a bit slower than originally anticipated. Once the structures are installed, crews will move towards restoring the basin area, planting trees, and restoring the damaged trail.

Questions or Concerns?

- Project management services are being provided by the City's Engineering Department. Please call the Assistant City Engineer at (651) 480-2369 with project related questions and concerns.

Spread the Word & Encourage Updates!

- Please make sure to share this information with your neighbors and tenants. Feel free to encourage them to obtain a copy of the Construction Update if they have not already done so! Typically, new updates are posted on Friday.
 - **Email**
 - Sign up for automatic email updates on the City website:
<https://www.hastingsmn.gov/government-transparency/news-notices-and-publications/e-notices/>
Click "15th & Bailly Stormwater Basin Project" and submit.
 - **City Website**
 - Project information, including weekly updates are posted here. Or simply search "City of Hastings MN 15th & Bailly Stormwater Basin Project"
<https://www.hastingsmn.gov/home-living/streets-parking-and-transportation/construction-projects/>