



2025 Neighborhood Infrastructure Improvements Construction Update #14 – 8/29/2025

What has happened during the past week?

- Boulevard restoration and preparation for the new sidewalk along 1st Street began.
- Concrete curb and gutter was installed on State Street south of 3rd Street.
- Installation of retaining walls along 1st Street were completed.

What is scheduled for the week of September 1st?

- Concrete driveway pour backs will begin on State Street south of 3rd Street.
- Concrete sidewalk installation will begin along 1st Street.
- Grading of road base in preparation for paving will begin on State Street south of 3rd Street.
- Boulevard restoration and cleanup along all streets will continue.

Important Notes

- **No work will take place on Labor Day (Monday September 1st)**
- PLEASE DO NOT TOUCH the installed wooden stakes, as they are critical for construction.
- Please refrain from parking on streets under construction from 7 AM to 7 PM



Concrete curb and gutter pour backs



Installation of retaining walls

Questions or Concerns? Please Call the Hastings Engineering Department at **(651) 480-2334**

Spread the Word & Subscribe to E-Updates!

- **Text Alerts** Sign up for SMS text updates by texting **25STREETS** to **651-349-9255**
- **Email Updates**..... Sign up at www.hastingsmn.gov/enotify
- **Website**..... www.hastingsmn.gov/2025Streets
- **Printed Notices**..... Watch for mailbox updates and door tags