



2019 Neighborhood Infrastructure Improvements Construction Update #1 – 6/7/2019

This and all future construction updates will be organized into two areas as shown on the reverse side of the update.

What has happened during the past week?

- The contractor has begun moving equipment and material onto Area 1

What is scheduled for the week of June 10th?

Area 1:

- Erosion control devices will be installed in excavation areas
- Pavement, curb, and driveway removals will begin on 21st Street
- Temporary water main for properties on 21st Street will be assembled and tested for cleanliness
- Properties served off of 21st Street will be switched over to temporary water
- Water main replacement to begin on 21st Street

Area 2:

- Engineering Department staff began marking concrete replacement areas in advance of removals
- No construction activity is scheduled in Area 2



Examples of temporary water main installation

Who do I contact with questions or for assistance? Project management services are being provided by the City's Engineering Department. The department can be reached at **(651) 480-2334** with project questions and concerns.

Spread the Word & Encourage E-Updates! Please make sure to share this information with your neighbors and tenants, and encourage them to sign up for at least one of the two electronic updates options if they have not yet done so!

- **E-Notifications** - Sign up for email updates on our website at www.hastingsmn.gov. Click on the *E-notifications* button at the bottom of the page, and sign up for "2019 Neighborhood Infrastructure Improvements".
- **Text Messages** – this is a great way to have the information in the palm of your hand! You'll receive a weekly text message from us with a direct web link to the current construction update. Text **2019STREETS** to **888777** to enroll. Reply STOP at any point to opt out.



Project Area Maps:

