

2022 Neighborhood Infrastructure Improvements Construction Update #1 – 6/10/2022

What has happened during the past week?

- The prime contractor, Danner Inc, has mobilized into Area 5 (Riverwood Neighborhood) and began reclaiming existing bituminous pavement and aggregate base
- Along Sherman Way and Riverwood Ct excess reclaimed material was hauled away and stockpiled
- Select curb and gutter segments that were identified to be damaged were removed
- Erosion control measures are being installed before the weekend

What is scheduled for the week of June 13th?

- Excess material from streets that have been reclaimed will continue to be loaded and hauled away
- Select removals of curb and gutter will continue
- Utility improvements will begin including the installation of new storm sewer structures as well as the rehabilitation of valves in the water main system primarily along Riverwood Drive and Village Trail
- IMPORTANT NOTES:
 - Beginning this week there will be construction stakes placed in the boulevards at locations of utility improvements. PLEASE DO NOT TOUCH these wooden stakes as they are critical for construction.
 - Please refrain from parking on streets under construction from 7 AM to 7 PM



A reclaim machine being used to grind and mix existing asphalt with gravel base below



A milling machine was used after the reclaimer to load out excess material into trucks

Questions or Concerns? Please Call the Hastings Engineering Department at (651) 480-2334

Spread the Word & Subscribe to E-Updates!

- E-MAIL Sign up for automatic email updates at www.hastingsmn.gov and click the following:
 - CITY GOVERNMENT > CITY DEPARTMENTS > COMMUNICATIONS > e-NOTIFICATION > 2022
 Neighborhood Infrastructure Improvements <u>Sign Up</u> (using sign-up link, send email to this address to register)
- Text Messages To receive updates via Text, Text 22STREETS to 888777 to enroll. Reply STOP to opt out.