



2025 Neighborhood Infrastructure Improvements Construction Update #2 – 6/6/2025

What has happened during the past week?

- The prime contractor, Northwest Asphalt, completed the removal of existing pavement and concrete curbing along 1st Street, 1st Place, Olive Street, and Fraiser Street.
- Setup began on the temporary watermain system along 1st Street and Fraiser Street. This system is now in the process of being tested for cleanliness.
- Water main valve rehabilitations were completed on 1st Street, 1st Place, and Olive Street.

What is scheduled for the week of June 9th?

- On Monday, crews will begin connecting homes to the temporary water system. **Residents who will be connected to temporary water will receive a separate notice via door hanger with more instructions.**
- Watermain improvements will begin on 1st Street. A water shut down is planned for Monday as part of this work. **Residents who will be impacted by the water shut down will receive a separate notice via door hanger.**
- Utility improvements will begin along Fraiser Street, starting with sanitary sewer replacement.
- Storm sewer improvements on 1st Street will begin later in the week.

Important Notes

- PLEASE DO NOT TOUCH the installed wooden stakes, as they are critical for construction.
- Please refrain from parking on streets under construction from 7 AM to 7 PM



Water valve rehabilitations on 1st St



Reclaiming (grinding) of existing pavement

Questions or Concerns? Please Call the Hastings Engineering Department at **(651) 480-2334**

Spread the Word & Subscribe to E-Updates!

- Text Alerts Sign up for SMS text updates by texting **25STREETS** to **651-349-9255**
- Email Updates..... Sign up at www.hastingsmn.gov/enotify
- Website..... www.hastingsmn.gov/2025Streets
- Printed Notices.....Watch for mailbox updates and door tags