



2026 Neighborhood Infrastructure Improvements Construction Update #2 – 6/5/2026

What has happened during the past week?

- The temporary watermain system setup was completed. This system has passed the necessary tests for cleanliness. The contractor began connecting the impacted residents to the temporary water system. **Residents who will be connected to the temporary water system will receive a separate notice via door hanger or phone call.**
- Tree Removals were completed
- Watermain improvements began today, June 5th

What is scheduled for the week of June 8th?

- Watermain improvements will continue. There will be water shutdowns at the beginning of the week as part of this work. **Residents who will be impacted by the water shut down will receive a separate notice via door hanger.**
- Street removals and preparation will continue

Important Notes

- PLEASE DO NOT TOUCH the installed wooden stakes, as they are critical for construction.
- Please refrain from parking on streets under construction from 7 AM to 7 PM



Tree removals

Questions or Concerns? Please Call the Hastings Engineering Department at **(651) 480-2334**

Spread the Word & Subscribe to E-Updates!

- Text Alerts Sign up for SMS text updates by texting **26STREETS** to **651-349-9255**
- Email Updates..... Sign up at www.hastingsmn.gov/enotify
- Website..... www.hastingsmn.gov/2026Streets
- Printed Notices.....Watch for mailbox updates and door tags