



2025 Neighborhood Infrastructure Improvements Construction Update #3 – 6/13/2025

What has happened during the past week?

- All homes on 1st Street and Fraiser Street needing temporary water service were connected.
- Watermain and sanitary sewer main improvements were completed on Fraiser Street.
- Watermain connections to existing watermains along 1st Street and Fraiser were completed

What is scheduled for the week of June 16th?

- Sanitary improvements will begin on 1st Street.
- Watermain improvements will continue on 1st Street.
- Sanitary sewer and water service installations to individual homes will begin along Fraiser Street.
- Storm sewer improvements on 1st Street will continue.

Important Notes

- PLEASE DO NOT TOUCH the installed wooden stakes, as they are critical for construction.
- Please refrain from parking on streets under construction from 7 AM to 7 PM



Sanitary sewer improvements



Watermain improvements

Questions or Concerns? Please Call the Hastings Engineering Department at **(651) 480-2334**

Spread the Word & Subscribe to E-Updates!

- Text Alerts Sign up for SMS text updates by texting **25STREETS** to **651-349-9255**
- Email Updates..... Sign up at www.hastingsmn.gov/enotify
- Website..... www.hastingsmn.gov/2025Streets
- Printed Notices.....Watch for mailbox updates and door tags