



2025 Neighborhood Infrastructure Improvements Construction Update #10 – 8/1/2025

What has happened during the past week?

- Grading of road base in preparation for new concrete curb and driveways took place on State Street, Prairie Street, and Farm Street.
- Sanitary sewer & water service replacements on State Street between 1st and 2nd Street were completed.
- Watermain improvements were completed on State Street from 3rd to 4th Street.
- Watermain improvements began on State Street from 4th to 5th Street.

What is scheduled for the week of August 4th?

- Grading of road base in preparation for new concrete curb and driveways will continue on State Street, Prairie Street, and Farm Street.
- Watermain improvements will continue on State Street south of 4th Street.
- Storm improvements on State Street south of 4th Street will begin.
- Concrete curb and driveways pour backs will begin as early as Tuesday, August 5th, and continue through the end of the week on 1st Street, Farm Street, Prairie Street, and State Street from 1st Street to 3rd Street. (Impacted residents will receive an additional notice via door hanger)

Important Notes

- PLEASE DO NOT TOUCH the installed wooden stakes, as they are critical for construction.
- Please refrain from parking on streets under construction from 7 AM to 7 PM



Sanitary sewer service replacements



Watermain improvements

Questions or Concerns? Please Call the Hastings Engineering Department at **(651) 480-2334**

Spread the Word & Subscribe to E-Updates!

- Text Alerts Sign up for SMS text updates by texting **25STREETS** to **651-349-9255**
- Email Updates..... Sign up at www.hastingsmn.gov/enotify
- Website..... www.hastingsmn.gov/2025Streets
- Printed Notices.....Watch for mailbox updates and door tags