



2025 Neighborhood Infrastructure Improvements Construction Update #6 – 7/3/2025

What has happened during the past week?

- Storm sewer improvements were completed along 1st Street.
- Pavement removal/reclamation was completed on State Street and Prairie Street.
- Curb and driveway removals on Prairie and State Street began.
- Street preparation and paving of the first layer of asphalt was completed on 1st Street (West of Farm Street), 1st Place, Olive Street, and Fraiser Street.
- No work will take place on Friday, July 4th

What is scheduled for the week of July 7th?

- Sanitary sewer and water main improvements on Farm Street will begin.
- Curb and driveways removals will continue on Prairie Street and State Street
- Select utility improvements will begin on Prairie Street.

Important Notes

- PLEASE DO NOT TOUCH the installed wooden stakes, as they are critical for construction.
- Please refrain from parking on streets under construction from 7 AM to 7 PM



Storm sewer improvements



Reclaiming (grinding) of existing asphalt

Questions or Concerns? Please Call the Hastings Engineering Department at **(651) 480-2334**

Spread the Word & Subscribe to E-Updates!

- Text Alerts Sign up for SMS text updates by texting **25STREETS** to **651-349-9255**
- Email Updates..... Sign up at www.hastingsmn.gov/enotify
- Website..... www.hastingsmn.gov/2025Streets
- Printed Notices..... Watch for mailbox updates and door tags