



2026 Neighborhood Infrastructure Improvements Construction Update #9 – 7/24/2026

What has happened during the past week?

- Street and concrete removals on 4th Street began.
- Concrete curb and driveway construction began along Pleasant Drive.
- Temporary watermain system was installed along 4th Street and is currently being tested for cleanliness.

What is scheduled for the week of July 27th?

- Concrete curb and driveway construction will continue along Pleasant Drive.
- Once the temporary watermain system is passing all the necessary testing, the contractor will begin hooking up homes to the temporary system. **Residents who require temporary water will receive a separate notice via door hanger with more instructions. (The notices will be handed out early next week and the hookup process may begin as early as Wednesday July 29th)**
- Sanitary sewer and watermain improvements will begin along 4th Street.
- Boulevard grading along Pleasant Drive will continue in preparation for sidewalk replacement and trail construction.

Important Notes

- **The intersection of Pleasant Drive and 4th Street will remain closed. See detour update on page 2** (reverse side) of this update.
- Please do not touch the installed wooden stakes, as they are critical for construction.
- Please refrain from parking on streets under construction from 7 AM to 7 PM



Street removals along 4th Street



Concrete curb and gutter being installed

Questions or Concerns? Please Call the Hastings Engineering Department at **(651) 480-2334**

Spread the Word & Subscribe to E-Updates!

- **Text Alerts** Sign up for SMS text updates by texting **26STREETS** to **651-349-9255**
- **Email Updates**..... Sign up at www.hastingsmn.gov/enotify
- **Website**..... www.hastingsmn.gov/2026Streets
- **Printed Notices**..... Watch for mailbox updates and door tags



2026 Neighborhood Infrastructure Improvements

Detour Update - Effective through mid-August

