



Central Water Treatment Plant Raw Watermain Project Construction Update #6 – 10/31/2025

What has happened during the past week?

- Directional drilling for the new watermain along North Frontage Road, spanning from the water treatment plant to Westview Drive, is in progress. Crews have encountered shallow bedrock, which has resulted in slower drilling operations; however, the contractor has deployed an additional crew and a rock drill to accelerate the process.
- Construction crews are currently reconstructing the roadway on Forest Street and 7th Street. The installation of concrete curbs and placement of aggregate road base are approaching completion.

What is scheduled for the week of November 3rd?

- Construction crews will install new concrete driveway aprons and sidewalks. *Driveway access may be temporarily limited during concrete curing.*
- The initial asphalt layer for Forest Street and 7th Street is planned for Friday, November 7, weather permitting.
- Directional drilling of the watermain from the treatment plant to Westview Drive on North Frontage Road is anticipated to be complete on Friday, November 7. Upon completion, crews will begin restoring the roadway.

Important Notes

- Please refrain from parking on streets under construction from 7 AM to 7 PM.
- During construction hours (7 AM to 7 PM), access will be maintained but may be delayed.



Directional Drilling Watermain on North Frontage Rd



Installing Concrete Curb

Questions or Concerns? Please contact your Site Inspector, Jory Talberg at **(612) 289-1674**

Spread the Word & Subscribe to E-Updates!

- Text AlertsSign up for SMS text updates by texting **CWTP** to **(651) 349-9255**
- Email Updates.....Sign up at www.hastingsmn.gov/enotify
- Website.....www.hastingsmn.gov/CWTP
- Printed NoticesWatch for mailbox updates and door tags

Tips of the Week

- Please follow posted detour and warning signs.
- Reduce your speed and be cautious of uneven ground.
- Remain attentive—look out for signs, construction equipment, and workers.
- If you are near construction areas, make sure to establish eye contact with machine operators before moving forward.
- Remind children to avoid the construction site, machinery, and piles of materials.
- Access may vary throughout the day as work continues, so thank you for being patient.