

2025 Neighborhood Infrastructure Improvements Construction Update #9 – 7/25/2025

What has happened during the past week?

- Road base material was removed on Prairie Street and State Street.
- Sanitary sewer and watermain improvements were completed on State Street between 1st and 2nd Street.
- Sanitary sewer and water service replacements on State Street between 1st and 2nd Street.
- Grading of road base in preparation for new concrete curb and driveways on Farm Street.

What is scheduled for the week of July 28th?

- Grading of road base in preparation for new concrete curb and driveways will continue on Farm Street and begin on Prairie Street.
- Sanitary sewer and water service replacements on State Street between 1st and 2nd Street will continue.
- Watermain improvements will begin on State Street from 3rd Street to 4th Street.

Important Notes

- PLEASE DO NOT TOUCH the installed wooden stakes, as they are critical for construction.
- Please refrain from parking on streets under construction from 7 AM to 7 PM







Watermain improvements

Questions or Concerns? Please Call the Hastings Engineering Department at (651) 480-2334

Spread the Word & Subscribe to E-Updates!

- Text Alerts Sign up for SMS text updates by texting 25STREETS to 651-349-9255
- Email Updates...... Sign up at www.hastingsmn.gov/enotify
- Website......www.hastingsmn.gov/2025Streets