

# Central Water Treatment Plant Raw Watermain Project Construction Update #8 - 11/14/2025

#### What has happened during the past week?

- The first asphalt layer is paved and roads are open to traffic.
- A temporary asphalt wedge has been installed along the curbline to protect the curb from plow damage over the winter.

### What is scheduled for the week of November 17<sup>th</sup>?

- Crews will mill the centerline joint for a smooth pavement transition. Crews will return in the spring to remove the temporary asphalt wedge and 2 inches from the rest of the roadway before applying the final asphalt layer.
- Yards will be covered with topsoil and temporary mulch for winter, with seeding to follow in spring.
- Site cleanup and street sweeping are scheduled for Wednesday; avoid parking on streets until sweeping is finished.

#### **Important Notes**

- Please refrain from parking on streets under construction from 7 AM to 7 PM.
- During construction hours (7 AM to 7 PM), access will be maintained but may be delayed.





Paving Base Course

Installing Temporary Asphalt Wedge

## Questions or Concerns? Please contact your Site Inspector, Jory Talberg at (612) 289-1674

## **Spread the Word & Subscribe to E-Updates!**

- Text Alerts ......Sign up for SMS text updates by texting CWTP to (651) 349-9255
- Email Updates.....Sign up at www.hastingsmn.gov/enotify
- Website ......www.hastingsmn.gov/CWTP
- Printed Notices .......Watch for mailbox updates and door tags

#### Tips of the Week

- Please follow posted detour and warning signs.
- Reduce your speed and be cautious of uneven ground.
- Remain attentive—look out for signs, construction equipment, and workers.
- If you are near construction areas, make sure to establish eye contact with machine operators before moving forward.
- Remind children to avoid the construction site, machinery, and piles of materials.
- Access may vary throughout the day as work continues, so thank you for being patient.