



2025 Neighborhood Infrastructure Improvements Construction Update #8 – 7/18/2025

What has happened during the past week?

- Sanitary sewer and water service replacements on Farm Street were completed.
- Road base material was removed on Prairie Street and State Street.
- Storm sewer improvements and water valve rehabilitations were completed on Prairie Street.
- Grading of road base in preparation for new concrete curb and driveways began on 1st Street.

What is scheduled for the week of July 21st?

- Grading of road base in preparation for new concrete curb and driveways will begin on Farm Street and continue on 1st Street.
- Road base material will continue to be removed on Prairie Street and State Street.
- Sanitary sewer and watermain improvements on State Street between 1st and 2nd Street will begin.

Important Notes

- PLEASE DO NOT TOUCH the installed wooden stakes, as they are critical for construction.
- Please refrain from parking on streets under construction from 7 AM to 7 PM



Sanitary sewer service replacement



Water service replacement

Questions or Concerns? Please Call the Hastings Engineering Department at **(651) 480-2334**

Spread the Word & Subscribe to E-Updates!

- Text Alerts Sign up for SMS text updates by texting **25STREETS** to **651-349-9255**
- Email Updates..... Sign up at www.hastingsmn.gov/enotify
- Website..... www.hastingsmn.gov/2025Streets
- Printed Notices.....Watch for mailbox updates and door tags