



2025 Neighborhood Infrastructure Improvements Construction Update #11 – 8/8/2025

What has happened during the past week?

- Grading of road base in preparation for new concrete curb and driveways was completed on Prairie Street, Farm Street, and State Street from 1st Street to 3rd Street.
- The remaining watermain improvements on State Street were completed.
- Storm sewer improvements on State Street were completed.
- Concrete curb and driveway pour backs were completed on Prairie Street, Farm Street, and State Street from 1st Street to 3rd Street.

What is scheduled for the week of August 11th?

- Grading of road base in preparation for asphalt will begin on State Street, Prairie Street, and Farm Street.
- The remaining curb and driveway pour backs will be completed on Prairie Street, Farm Street, and State Street from 1st Street to 3rd Street.
- Grading of road base in preparation for new concrete curb and driveways will begin on State Street south of 4th Street.

Important Notes

- PLEASE DO NOT TOUCH the installed wooden stakes, as they are critical for construction.
- Please refrain from parking on streets under construction from 7 AM to 7 PM



Concrete driveway pour backs



Watermain improvements

Questions or Concerns? Please Call the Hastings Engineering Department at **(651) 480-2334**

Spread the Word & Subscribe to E-Updates!

- Text Alerts Sign up for SMS text updates by texting **25STREETS** to **651-349-9255**
- Email Updates..... Sign up at www.hastingsmn.gov/enotify
- Website..... www.hastingsmn.gov/2025Streets
- Printed Notices..... Watch for mailbox updates and door tags