



2025 Mill & Overlay Program Update #3 – 5/23/25

What has happened this past week?

- Poured concrete curb & gutter and pedestrian ramps on 4th St and Featherstone Rd
- Adjusted select manholes and gate valves on 4th St and Featherstone Rd
- Patched bituminous around manholes, gate valves and curb.

What is scheduled for next week?

- Apply top soil to damaged turf located behind curb and pedestrian ramps (compost seed possible but likely to be applied the following week)
- Continue patching bituminous around manholes, gate valves and curb on 4th St and Featherstone Rd
- Mill bituminous pavement May 27th through May 29th (weather dependent)
 - 16th St through 23rd St
 - Northridge Ct and High Point Ct
 - River Shore Ct, River Heights Ct and Brooke Pl
- Pave bituminous pavement May 29th through May 30th, and June 2nd (weather dependent)
 - 16th St through 23rd St
 - Northridge Ct and High Point Ct
 - River Shore Ct, River Heights Ct and Brooke Pl



Above: Pouring concrete pedestrian ramp on 4th St

Notes

- 1) ***Our apologies if any irrigation lines or underground fences were hit during the curb repair process. Infrastructure such as these are considered “guests” within the right of way and are the responsibility of the homeowner to repair. Please reference the first project notification letter mailed to your residence alerting you of this policy.***
- 2) ***Please do not park on the street from 6am to dusk during the milling and paving phase of the project. Access to your driveway will continue however expect short delays while those operations pass through your street. The newly paved blacktop can be driven on once it has been rolled (compacted).***

Questions or Concerns?

- Project management services are being provided by the City’s Engineering Department. Please call the Assistant City Engineer at (651) 480-2369 with project related questions and concerns.

Spread the Word & Encourage Updates!

- Please make sure to share this information with your neighbors and tenants. Feel free to encourage them to obtain a copy of the Construction Update if they have not already done so! Typically, new updates are posted on Friday.
 - **Email**
 - Sign up for automatic email updates on the City website: www.hastingsmn.gov/enotify. Click “2025 Mill and Overlay Program” and submit.
 - **City Website**
 - Project information, including weekly updates are posted here. Or simply search “City of Hastings MN Mill and Overlay.”
<https://www.hastingsmn.gov/city-government/city-departments/public-works/engineering-department/construction-project-information-updates/mill-overlay-program>