



2026 Neighborhood Infrastructure Improvements Construction Update #11 – 8/7/2026

What has happened during the past week?

- Paving of the first lift of asphalt on Pleasant Drive was completed.
- Boulevard restoration and preparation for the new trail along Pleasant Drive continued.
- Watermain and sanitary sewer improvements along 4th Street continued.

What is scheduled for the week of August 10th?

- Watermain and sanitary sewer improvements will continue along 4th Street. This will continue for approximately the next three weeks.
- Paving of the trail on Pleasant Drive is tentatively scheduled for Monday, August 10th.
- Boulevard grading and clean-up along Pleasant Drive will begin.
- Sanitary sewer and watermain service improvements may begin on 4th Street at the end of the week.

Important Notes

- **The intersection of Pleasant Drive and 4th Street is now open to local residents only.**
- Please do not touch the installed wooden stakes, as they are critical for construction.
- Please refrain from parking on streets under construction from 7 AM to 7 PM



Paving of Pleasant Drive



Watermain improvements on 4th Street

Questions or Concerns? Please Call the Hastings Engineering Department at **(651) 480-2334**

Spread the Word & Subscribe to E-Updates!

- **Text Alerts** Sign up for SMS text updates by texting **26STREETS** to **651-349-9255**
- **Email Updates**..... Sign up at www.hastingsmn.gov/enotify
- **Website**..... www.hastingsmn.gov/2026Streets
- **Printed Notices**..... Watch for mailbox updates and door tags