



## 2025 Mill & Overlay Program Update #2 – 5/15/25

### What has happened this past week?

- Removed concrete curb & gutter and pedestrian ramps on 4<sup>th</sup> St, Featherstone Rd, and five cul-de-sacs.
- Adjusted select manholes and gate valves
- Re-bolted select gate valve bolts on Featherstone Rd and River Shore Ct
- Poured concrete curb & gutter on 16<sup>th</sup> St through 23<sup>rd</sup> St and five cul-de-sacs.
- Patched bituminous around manholes and gate valves.



Above Left: Pouring curb and gutter



Above Center: Bituminous patching



Above Right: Pedestrian Ramp Removed

### What is scheduled for next week?

- Continue pouring concrete curb & gutter and pedestrian ramps on 4<sup>th</sup> St and Featherstone Rd.
- Patch bituminous around concrete curb & gutter.
- Install top soil and compost seed to damaged turf located behind concrete curb & gutter and pedestrian ramps.

***Note: Curb & gutter at driveways may be driven on 7 days after it was poured. Please continue to expect hit or miss minor traffic delays during the construction project. Be mindful to keep speeds down while driving through the project. If possible, use alternate routes to minimize disruption to the work. The tentative schedule for milling and paving is as follows (weather dependent; subject to change). Please watch for “no parking signs”.***

- ***16<sup>th</sup> St through 23<sup>rd</sup> St (including five nearby cul-de-sacs): Week of May 26<sup>th</sup>***
- ***4<sup>th</sup> St and Featherstone Rd: Week of June 9<sup>th</sup>***

***The City understands this project is an inconvenience and appreciates your cooperation and patience as we improve the quality of these roads for you!***

### Questions or Concerns?

- Project management services are being provided by the City’s Engineering Department. Please call the Assistant City Engineer at (651) 480-2369 with project related questions and concerns.

### Spread the Word & Encourage Updates!

- Please make sure to share this information with your neighbors and tenants. Feel free to encourage them to obtain a copy of the Construction Update if they have not already done so! Typically, new updates are posted on Friday.
  - **Email**
    - Sign up for automatic email updates on the City website: [www.hastingsmn.gov/enotify](http://www.hastingsmn.gov/enotify). Click “2025 Mill and Overlay Program” and submit.
  - **City Website**
    - Project information, including weekly updates are posted here. Or simply search “City of Hastings MN Mill and Overlay.”  
<https://www.hastingsmn.gov/city-government/city-departments/public-works/engineering-department/construction-project-information-updates/mill-overlay-program>